

	Weekly Tasks										
	Job Number	Date	Shift	Task Name	Specific Working / Ineteraction Area	Pre-work Required	Description	Personnel/ Equipment Required	Material required (Concrete etc.)	Responsible	Contact
☐	PC2-3 DEVT Interaction	Thu, 21/08/2025	DS	Transport Panels down to PC23	PC23	-	Transport panels down to PC23 using Haul Truck 21 for EXT-2324 road work.	1x Haul Truck and Operator	-	PC23 Supervisor	-
☐	PC2-3 DEVT Interaction	Thu, 21/08/2025	DS	EXT2324 Roadwork	PC23	-	PC2-3 EXT2324 Roadwork	-	-	PC23 Supervisor	-
☐	FPM Interaction	Thu, 21/08/2025	DS	GEHO Discharge Line Install	PC1 / PC2	-	FPM will be installing a discharge line Y-piece at the GEHO (12h).	-	-	FPM Supervisor	-
☐	1	Thu, 21/08/2025	NS	EXT206 Opportune FRS	EXT206	-	EXT206 opportune FRS E3 browbeam and 5m section south of E1.	1 x Agi 1 x Spray Rig	-	PC2 Supervisor	-
☐	2	Fri, 22/08/2025	DS	MIA PC2E Inspection (Zone 1 / 2 / 3)	PC2 Zone 1 & 2 & 3	-	MIA PC2E Automation Inspection - (2h). Production to use this time for drive sump maintenance.	1 x Auto Elec techs, 1 x IT Operator	-	Andrew Lord	0474 481 864
☐	3	Fri, 22/08/2025	DS	MIA PC2W Inspection (Zone 1 / 2 / 3)	PC2 Zone 7 & 8	-	MIA PC2W Automation Inspection - (2h) . Production to use this time for drive sump maintenance.	1 x Auto Elec techs, 1 x IT Operator	-	Andrew Lord	0474 481 864
☐	FPM Interaction	Fri, 22/08/2025	DS	VR11 Impeller Inspections	VR11	-	VR11 impeller inspections, 6 hrs each. Follow the TARP level for 1 x Fan OFF 1 x Fan ON ≥ 80%.	-	-	FPM Supervisor	-
☐	4	Fri, 22/08/2025	DS	Check Scaling SP13-SP16	5250-SPB-113 to 5130-SPB-116	-	Check scaling on the main decline between SP13 & SP16. IT required for check scaling of backs.	1x IT & Operator 1x Check scaling ticketed operator	-	PC2 Supervisor Jesse Oke	-
☐	5	Sat, 23/08/2025	NS	MIA PC1W Inspection	PC1W (North / South Zone)	-	Routine MIA Inspection, Outage on West, production to use this time for drive sump maintenance.	1 x Auto Elec techs, 1 x IT Operator	-	Andrew Lord	0474 481 864
☐	6	Sat, 23/08/2025	NS	MIA PC1E Inspection	PC1E (North / South Zone)	-	Routine MIA Inspection, Outage on East, production to use this time for drive sump maintenance	1 x Auto Elec techs, 1 x IT Operator	-	Andrew Lord	0474 481 864
☐	PC2-3 DEVT Interaction	Sun, 24/08/2025	DS	FISEZ #191 / #192	PC23	-	DEVT FIRING Interaction	-	-	PC23 Supervisor	-
☐	7	Mon, 25/08/2025	DS	Atmospheric Monitoring	EXT118 / EXT114	-	Pause loader operations in up to two drives for 30 minutes to install gas monitoring devices on the backs and leave the area. Resume loader operations as normal and run for 4 hours non-stop. Return to the area to retrieve the devices and leave the area.	1x Level Tech	-	Ernest Cheong	0410 263 438
☐	8	Tue, 26/08/2025	DS	EXT204 / EXT208 Fragmentation Scan	EXT204 / EXT208	Drive Bunding required	Inspection / LIDAR Scan / Damage Mapping	-	-	Jesse Oke PC2 Supervisor	
☐	FPM Interaction	Tue, 26/08/2025	DS	PC2 Ventilation Audit	PC2	-	Vent team will be performing a PC2 ventilation inspection, taking readings at the DBR at the exhaust as well as the doors. All loaders need to be down for ~5hrs to ensure most accurate measurements are taken.	-	-	PC2 Supervisor Ventilation Engineer	-
RECURRING TASKS											
☐	Priority 1	Week 34	DS	SP32 Campaign	SP32	-	Bog sump to maintain access to return airway	1 x Truck, Loader, Water pump	-	PC1 Supervisor	-
☐	Priority 2	Week 34	DS	VR4 Sump clearing / bogging	VR4 Sump	-	Bog sump for VR4 (date is flexible, ensure to contact FPM Supervisor prior to bogging the sump)	1 x Sandvick Loader (LD062) and Operator	-	PC1 Supervisor	-
☐	Priority 3	Week 34	DS	PC1 / PC2 / PC23 Ore Sampling	PC1	-	2 ore sample to be taken per shift - Priority on sampling requirement as per page 1. Ensure the sampling table, showed in the sampling page is filled out, scanned and emailed to PC1 supervisor in charge. Continue to sample EXT112-W-08 / EXT 112-W-07 every 1,500t.	-	-	Sampler	-

CIVIL ACTIVITIES AND PROJECTS					WK 34													
					Thu, 21 Aug		Fri, 22 Aug		Sat, 23 Aug		Sun, 24 Aug		Mon, 25 Aug		Tue, 26 Aug		Wed, 27 Aug	
Priority	Location	Task Description	Resources	Responsible	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night
Mining and Civil Works																		
	PC2	PC2 VOD maintenance - as per VOD audit																
	PC1	PC1 VOD maintenance - as per VOD audit																
Opportune / Upcoming																		
	Decline	Campagne Victaulic line spb111 - 114, Install thrust brackets, raise line, L pins, Remove extension pipes (Ongoing)																
	VI-0786, MA278	Once MA278 (refuge chamber) is repaired Relocate MA278 (refuge chamber) from Surface to 4750-SPB-128																
	VI-0786, MA2250	Once MA278 (refuge chamber) is relocated to 4750-SPB-128 Relocate MA2250 (refuge chamber) from 4750-SPB-128 to Surface																
	VI-0884	PC2 Workshop vent upgrade (VAF212 GSM to be completed prior)																
	VI-0818	Install 55kw Fan @ SPB139 workshop Remove the exisiting duct into the lower half of workshop and install new 1400mm duct. Ensure the duct includes Lobsterback / radius pieces and a cross piece.																
	Bus bay to Tyre bay	Turn Bus bay into tyre bay. Dismantle store., Chem bay move, Toilet relocation, Refuge chamber relocation, Lockers to cribroom (Awaiting on 202N Sump SW breakthrough and Tagboard installation)																
Panel Shed & Logistics																		
	Panel Shed	A+ panels (poured / flipped)	28	7 / Day			7						7		7		7	
	Panel Shed	B panels (poured / flipped)	DO NOT POUR	1 / Day														
	Panel Shed	F panels (poured / flipped)	4	1 / Day			1						1		1		1	
	Panel Shed	G panels (poured / flipped)	4	1 / Day			1						1		1		1	
	Panel Shed	H panels (poured / flipped)	DO NOT POUR	2 / Day														
	Panel Shed	K panels (poured / flipped)	DO NOT POUR	4 / Day														
	Panel Shed	W panels (poured / flipped)	DO NOT POUR															
	Panel Shed	Cobble Stone (A+Panel size)	DO NOT POUR															
	Panel Shed	Wall Panels (40MPA w/ Fibres)	16	4 / Day			4						4		4		4	
	Panel Shed	Bumpers (40MPA w/ Fibres)	24	4 / Day			6						6		6		6	
	Panel Shed	Sign Blocks with posts (Dual pole Rectangular Bases, 2,000x1,000x400)	DO NOT POUR	1 / Day														
	Panel Shed	Sign Blocks with posts (Square Bases, 1,000x1,000x400)	DO NOT POUR	4 / Day														
	Panel Shed	Chevron	DO NOT POUR															
	Panel Shed	1m3 Block	DO NOT POUR	1 / Day														
	Panel Shed	Jersey barrier	DO NOT POUR	4 / Day														
	Surface	Transfer Panels to Cadia East Portal, CEP (On-going)	112	16 / Shift														
	PC2	Deliver & Maintain SA-160	3000L	At least 1 per Swing									10					
	PC2-3	Transport Road panels					10		10		10				10		10	
Cleaners																		
		Publish Refuge Chamber Audit - Circulate Across Site & Archive in Sharepoint			2		1		1		1		1		1		1	
		Cribroom (11) /Admin /Toilet (69) Maintenance			5		5		5		5		5		5		5	
		Refuge Chamber & FABs Audits (6) / Maintenance - CE, RWY & VENT ADDIT x 55			2		4		4		4		4		4		4	
		Weekly SAP Order for Consumables			1													